NC/QC/AMG/2022-23/P5-4/PMC

Date: 11-03-2024

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,
Subject: Regarding Quality Report for the below mentioned work.

Name of Work: Improvements to Roads, Drains and Other Developmental Works at Shivamandira Road, Matru Layout, Shaada Nagar Judicial Layout and Surrounding Area in Ward no 02,03,04 of Yelahanka Division under Amruth Nagarothana Grants. (PAKAGE NO -05)

Item No	Description of work	Unit	Qty	No of Samples Tested	Frequency	Results Standards
1	Construction of dry lean cement concrete Sub- base over a prepared sub-grade with coarse	Cum	51.36	1	Per 100 Cum	Meets Morth V Revision Standards
2	Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2 M30 (Grade), coarse and fine aggregates conforming	Cum	77.04	6	1 to 5cum=1 sample 6 to 15 cum=2 sample 16 to 30cum=3 smaple 31 to 50cum= 4 sample 51cum and above= one additonal sample for every additional 50 cum or part therof	Meets Morth V Revision Standards

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 4th and Final Bill. The all the samples satisfies the standards requirements as per MORTH V Revision 2013.

Thanking you,

With Regards,

For Newzen Consultants Bangalore

A.E.E.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಜ.ಜ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106